

## BORDER AREA DEVELOPMENT PROGRAMME(2007-08)

Statement Showing Quarterly Progress (Financial) for the quarter ending Sept., 2007

**NAME OF THE STATE - BIHAR**

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Expenditure during the quarter ending	Expenditure in 2007-08	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>A</b>	<b>Specific Scheme with Cluster Approach</b>								
1	Execution of Schemes under specific scheme with cluster approach for Kishanganj District	Kishanganj			649.00	March, 2008	0.00	0.00	
<b>B</b>	<b>Security Related</b>								
2	Construction of 8 roads connecting SSB, BOP's	E. Champaran			1065.48	March, 2008	0.00	0.00	
1	<b>ROAD SECTOR</b>								
<b>C</b>	<b>ROAD CONSTRUCTION DEPT.</b>								
1	Construction of Dhaka-Ghorasahan (Nepal Border) Road	E. Champaran	Dhaka-Ghorasahan		1222.46	March, 2008	34.98	133.85	
2	Widening and Strengthening of Laokaha-Jokhi Road	Madhubani	Laokaha-Jokhi	Laokaha-Jokhi	465.13	March, 2007	42.00	42.00	
3	Construction of Jokihat-Plasi-Fatehpur(Nepal Border) Road	Araria	Jokihat-Plasi-Tedhagachhi	Jokihat-Plasi-Tedhagachhi	582.82	March, 2007	0.00	14.61	
4	Construction of Purnahia Jharokhar Road	E. Champaran		Purnahia Jharokhar	449.79	March, 2007	0.99	3.30	
Total					2720.20		77.97	193.76	

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Expenditure during the quarter ending	Expenditure in 2007-08	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>D REO DEPT.</b>									
2	Construction of Phulkaha Bazar to	Araria			92.77	March, 2008	0.00		
3	Construction of Bishunpura Chowk to Damadighi Nepal Border Road	Araria			99.32	March, 2008	0.00		
4	Construction of Dhamtola-Mohamari Border road	Kishanganj			195.26	March, 2008	0.00		
5	Construction of LRP Balumari to Nemoguri SSB Camp Road	Kishanganj			89.59	March, 2008	0.00		
6	Construction of Adapur Bazar to Adapur Police Station Road	East Champaran			122.15	March, 2008	0.00		
7	Construction of Kuari to Nepal Border Road(1.81 K.M)	Araria			55.26	March, 2008	0.00		
8	Construction of Chamainia Gonauli Road(5.50 K.M)	West Champaran			155.60	March, 2008	0.00		
9	Construction of Road from the temple near the house of Sri Dinesh Singh to gate of Sri Lohia gee of neur village (1.6 K.M.)	Madhubani			81.15	March, 2008	0.00		
10	Construction of Road from Nepal Border to Pipraun via Koriyahi road(5.9 K.M)	Madhubani			121.31	March, 2008	0.00		
<b>SUB TOTAL REO</b>					<b>1012.40</b>		<b>0.00</b>		
<b>E ENERGY</b>									
10	Provision of Street lighting for two selected villages in each block covered under BADP(310 units @ 32,000/-)(List of Villages) enclosed as annexure II)	All Districts	All		<b>100.00</b>	March, 2008	0.00		

Sl. No.	Name of the Sector/Scheme/ Project	Location			Approved Outlay	Physical Target with date of completion of the work	Expenditure during the quarter ending	Expenditure in 2007-08	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>F HOME</b>									
11	Construction of Gobrahia, Gobardhanna and Balmikinagar Police Station and Chewtaha Additional Police Station.	West Champaran	Bagha		148.59	March, 2008	0.00		
12	Construction of Gate and Boundrywall of Laukaria and Balmikinagar Police Station	West Champaran	Bagha		24.80	March, 2008	0.00		
13	Construction of Boundry Ball, Watch Tower, Morch and Approach Road to Kundwa Chainpur Police Station	East Champaran			8.81	March, 2008	0.00		
14	Construction of Boundry Ball, Watch Tower, Morch and Approach Road to Chaura Dano Police Station	East Champaran	Chaura Dano		10.53	March, 2008	0.00		
15	Construction of Boundry Ball, Watch Tower, Morch and Approach Road to Adapur Police Station	East Champaran	Adapur		15.09	March, 2008	0.00		
<b>SUB TOTAL HOME</b>					<b>207.82</b>		<b>0.00</b>		

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Expenditure during the quarter ending	Expenditure in 2007-08	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>G</b>	<b>SOCIAL WELFARE</b>								
16	Construction of 5 building for Anganwari Kendra	Sitamarhi	Bargania		9.39	March, 2008	0.00		
17	Construction of 5 building for Anganwari Kendra	Sitamarhi	Sonversa		9.39	March, 2008	0.00		
18	Construction of 5 building for Anganwari Kendra	Sitamarhi	Sursand		9.39	March, 2008	0.00		
19	Construction of 5 building for Anganwari Kendra	West Champaran	Bagha		11.27	March, 2008	0.00		
20	Construction of 5 building for Anganwari Kendra	West Champaran	Mainatad		11.27	March, 2008	0.00		
21	Construction of 5 building for Anganwari Kendra	West Champaran	Sikta		9.39	March, 2008	0.00		
22	Construction of 5 building for Anganwari Kendra	East Champaran	Aadapur		9.39	March, 2008	0.00		
23	Construction of 5 building for Anganwari Kendra	East Champaran	Ghorasahan		9.39	March, 2008	0.00		
24	Construction of 5 building for Anganwari Kendra	East Champaran	Raxual		9.39	March, 2008	0.00		
25	Construction of 5 building for Anganwari Kendra	Madhubani	Harlakhi		9.39	March, 2008	0.00		
26	Construction of 5 building for Anganwari Kendra	Madhubani	Jainagar		11.27	March, 2008	0.00		
27	Construction of 5 building for Anganwari Kendra	Madhubani	Ladania		9.39	March, 2008	0.00		

Sl. No.	Name of the Sector/Scheme/ Project	Location			Approved Outlay	Physical Target with date of completion of the work	Expenditure during the quarter ending	Expenditure in 2007-08	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
28	Construction of 5 building for Anganwari Kendra	Supual	Basantpur		11.27	March, 2008	0.00		
29	Construction of 5 building for Anganwari Kendra	Supual	Nirmali		9.39	March, 2008	0.00		
30	Construction of 5 building for Anganwari Kendra	Araria	Farbisganj		9.39	March, 2008	0.00		
31	Construction of 5 building for Anganwari Kendra	Araria	Kursakata		9.39	March, 2008	0.00		
32	Construction of 5 building for Anganwari Kendra	Araria	Sikti		9.39	March, 2008	0.00		
33	Construction of 5 building for Anganwari Kendra	Kishanganj	Dighalbank		9.39	March, 2008	0.00		
34	Construction of 6 building for Anganwari Kendra	Kishanganj	Tehragachi		11.27	March, 2008	0.00		
35	Construction of 6 building for Anganwari Kendra	Kishanganj	Thakurganj		11.27	March, 2008	0.00		
	<b>Sub Total of Social Welfare</b>				<b>199.07</b>		<b>0.00</b>		
<b>H</b>	<b>PLANNING &amp; DEVELOPMENT DEPARTMENT</b>				<b>408.58</b>		0.00		
<b>Total</b>					<b>6362.55</b>				

## BORDER AREA DEVELOPMENT PROGRAMME(2007-08)

Statement Showing Quarterly Progress (Physical) for the quarter ending Sept., 2007

### NAME OF THE STATE - BIHAR

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Progress during the quarter	Cumulative Progress upto the quarter	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>A</b>	<b>Specific Scheme with Cluster Approach</b>								
1	Execution of Schemes under specific scheme with cluster approach for Kishanganj District	Kishanganj			649.00	March, 2008			
<b>B</b>	<b>Security Related</b>								
2	Construction of 8 roads connecting SSB, BOP's	E. Champaran			1065.48	March, 2008			
1	<b>ROAD SECTOR</b>								
<b>C</b>	<b>ROAD CONSTRUCTION DEPT.</b>								
1	Construction of Dhaka-Ghorasahan (Nepal Border) Road	E. Champaran	Dhaka-Ghorasahan		1222.46	March, 2008	Work in Progress 2 K.M. Earth Work 3.2 K.M GSB, 3.2 K.M WBM done	Work in Progress 5 K.M. Earth Work 4 K.M GSB, 4 K.M WBM done	
2	Widening and Strengthening of Laokaha-Jokhi Road	Madhubani	Laokaha-Jokhi		465.13	March, 2007	0.5 K.M Earth Work, 0.5 K.M GSB, 0.5 K.M WBM, 0.5 K.M. BUSG done	4.5 K.M Earth Work, 4.0 K.M GSB, 3.5 K.M WBM, 0.5 K.M. BUSG done	
3	Construction of Jokihat-Plasi-Fatehpur(Nepal Border) Road	Araria	Jokihat-Plasi-Tedhagachhi		582.82	March, 2007	NIL	NIL	

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Progress during the quarter	Cumulative Progress upto the quarter	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
4	Construction of Purnahia Jharokhar Road	E. Champaran			449.79	March, 2007	Work in Progress 0.2 K.M. Earth Work and 0.6 K.M GSB, done	Work in Progress 8.2 K.M. Earth Work and 0.6 K.M GSB, done	
					2720.20				

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Progress during the quarter	Cumulative Progress upto the quarter	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>D</b>	<b>REO DEPT.</b>								
2	Construction of Phulkaha Bazar to Kashokapr Nepal Border Road	Araria			92.77	March, 2008			
3	Construction of Bishunpura Chowk to Damadighi Nepal Border Road	Araria			99.32	March, 2008			
4	Construction of Dhamtola-Mohamari Border road	Kishanganj			195.26	March, 2008			
5	Construction of LRP Balumari to Nemoguri SSB Camp Road	Kishanganj			89.59	March, 2008			
6	Construction of Adapur Bazar to Adapur Police Station Road	East Champaran			122.15	March, 2008			
7	Construction of Kuari to Nepal Border Road(1.81 K.M)	Araria			55.26	March, 2008			
8	Construction of Chamainia Gonauli Road(5.50 K.M)	West Champaran			155.60	March, 2008			
9	Construction of Road from the temple near the house of Sri	Madhubani			81.15	March, 2008			
10	Construction of Road from Nepal Border to Pipraun via Koriyahi road(5.9 K.M)	Madhubani			121.31	March, 2008			
	<b>SUB TOTAL REO</b>				<b>1012.40</b>				



Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Progress during the quarter	Cumulative Progress upto the quarter	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>E ENERGY</b>									
10	Provision of Street lighting for two selected villages in each block covered under BADP(310 units @ 32,000/-)(List of Villagesl enclosed as annexure II)	All Districts	All		100.00	March, 2008			
<b>F HOME</b>									
11	Construction of Gobrahia, Gobardhanna and Balmikinagar Police Station and Chewtaha Additional Police Station.	West Champaran	Bagha		148.59	March, 2008			
12	Construction of Gate and Boundrywall of Laukaria and Balmikinagar Police Station	West Champaran	Bagha		24.80	March, 2008			
13	Construction of Boundry Ball, Watch Tower, Morch and Approach Road to Kundwa Chainpur Police Station	East Champaran			8.81	March, 2008			
14	Construction of Boundry Ball, Watch Tower, Morch and Approach Road to Chaura Dano Police Station	East Champaran	Chaura Dano		10.53	March, 2008			
15	Construction of Boundry Ball, Watch Tower, Morch and Approach Road to Adapur Police Station	East Champaran	Adapur		15.09	March, 2008			
<b>SUB TOTAL HOME</b>					<b>207.82</b>				

Sl. No.	Name of the Sector/Scheme/Project	Location			Approved Outlay	Physical Target with date of completion of the work	Progress during the quarter	Cumulative Progress upto the quarter	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
<b>G</b>	<b>SOCIAL WELFARE</b>								
16	Construction of 5 building for Anganwari Kendra	Sitamarhi	Bargania		9.39	March, 2008			
17	Construction of 5 building for Anganwari Kendra	Sitamarhi	Sonversa		9.39	March, 2008			
18	Construction of 5 building for Anganwari Kendra	Sitamarhi	Sursand		9.39	March, 2008			
19	Construction of 5 building for Anganwari Kendra	West Champaran	Bagha		11.27	March, 2008			
20	Construction of 5 building for Anganwari Kendra	West Champaran	Mainatad		11.27	March, 2008			
21	Construction of 5 building for Anganwari Kendra	West Champaran	Sikta		9.39	March, 2008			
22	Construction of 5 building for Anganwari Kendra	East Champaran	Aadapur		9.39	March, 2008			
23	Construction of 5 building for Anganwari Kendra	East Champaran	Ghorasahan		9.39	March, 2008			
24	Construction of 5 building for Anganwari Kendra	East Champaran	Raxual		9.39	March, 2008			
25	Construction of 5 building for Anganwari Kendra	Madhubani	Harlakhi		9.39	March, 2008			
26	Construction of 5 building for Anganwari Kendra	Madhubani	Jainagar		11.27	March, 2008			
27	Construction of 5 building for Anganwari Kendra	Madhubani	Ladania		9.39	March, 2008			

Sl . No.	Name of the Sector/Scheme/ Project	Location			Approved Outlay	Physical Target with date of completion of the work	Progress during the quarter	Cumulative Progress upto the quarter	Remarks
		District	Block	Village					
1	2	3	4	5	6	7	8	9	10
28	Construction of 5 building for Anganwari Kendra	Supual	Basantpur		11.27	March, 2008			
29	Construction of 5 building for Anganwari Kendra	Supual	Nirmali		9.39	March, 2008			
30	Construction of 5 building for Anganwari Kendra	Araria	Farbisganj		9.39	March, 2008			
31	Construction of 5 building for Anganwari Kendra	Araria	Kursakata		9.39	March, 2008			
32	Construction of 5 building for Anganwari Kendra	Araria	Sikti		9.39	March, 2008			
33	Construction of 5 building for Anganwari Kendra	Kishanganj	Dighalbank		9.39	March, 2008			
34	Construction of 6 building for Anganwari Kendra	Kishanganj	Tehragachi		11.27	March, 2008			
35	Construction of 6 building for Anganwari Kendra	Kishanganj	Thakurganj		11.27	March, 2008			
	<b>Sub Total of Social Welfare</b>				<b>199.07</b>				
<b>H</b>	<b>PLANNING &amp; DEVELOPMENT DEPARTMENT</b>				<b>408.58</b>				
<b>Total</b>					<b>6362.55</b>				