

GOVERNMENT OF BIHAR

Rural Works Department

Road Construction Schemes

Rural Works Department is currently implementing the following programmes:

- **Pradhan Mantri Gram Sadak Yojana (PMGSY)**- a Central Sector Scheme for Rural connectivity
- **Mukhyamantri Gram Sadak Yojana (MMGSY)** - a flagship programme of the State Government to provide connectivity to habitation having a population of 500-999.
- **Minimum Needs Programme (MNP)** – A State Government schemes to provide road infrastructure in rural roads.
- **NABARD** Supported schemes – For rural roads and bridges.
- **Aap Ki Sarkar Aap ke Dwar (ASAD)** – A State Government initiative to provide a basket of developmental facilities in selected extremist affected areas of Bihar.

PMGSY

- Total Approved roads (in k.m) – 37992.25
- To be constructed by NEAs (in k.m) – 18905.75
- To be constructed by RWD (in k.m) – 19086.5
- Completed (in k.m) – 7057.75
- Under Construction (in k.m) – 19447.09
- Under process of tender and award (in k.m) – 11487.41

MMGSY

- Total Approved roads (in k.m) – 4513.61
- Completed (in k.m) – 1918.06
- Under Construction (in k.m) – 2045.50
- Under process of tender and award (in k.m) – 550.05

MNP,NABARD&SCP

	Roads(in k.m)	Bridges (in no.)
• Total Approved roads	– 5795.85	128
• Completed	– 2974.57	19
• Under Construction	– 1863.69	109
• Under process of tender and award	– 957.59	0

ASAD

- Total Approved roads (in k.m) – 593.56
- Completed (in k.m) – 254.00
- Under Construction (in k.m) – 309.36
- Under process of tender and award (in k.m) – 30.20

Yearwise Achievement

Year	PMGSY		MMGSY		OTHERS	
	Road completed (in km)	Expenditure (in Crore)	Road completed (in km)	Expenditure (in Crore)	Road completed (in km)	Expenditure (in Crore)
2005-06	411.06	170.2	0.00	0.00	0.00	0.00
2006-07	1184.39	467.08	8.00	29.35	459.76	959.12
2007-08	1413.35	580.68	423.10	339.35	404.48	1251.42
2008-09	2103.72	1069.98	986.38	285.59	319.61	706.67
2009-10	860.36	839.06	495.78	193.68	190.31	404.79
Total	5972.88	3127.00	1913.26	847.97	1374.16	3322.00

Connectivity Status

Name of schemes	Target	Taken up	Achieved
PMGSY(1000+)	16616	13348	3672
MMGSY(500-999)	6600	4075	2007
Total	23216	17423	5679

New Initiatives

- 94 Works Divisions (PIU) deployed for PMGSY Works (Apart from 45 Divisions of RWD).
- Restructuring of field offices including Quality Control Arrangements.
- Fully equipped Labs setup in all Districts + 1 State Lab at Patna.
- 18 Flying Squads (Divisions) for thorough Inspection.
- Filling up of vacancies And posting of officers. A total of 406 officers have been posted and deployed in the last 3-4 months.
- Institutional Strengthening of BRRDA organization (85 cr. From State Budget).
- Grant of Rs 1.00 Crore to BRRDA (From State budget).
- Provision for Rate revision and Cost Neutralization (Rs. 653 crore from State Budget).
- E-Processing of Tenders.
- Drafting of New Road maintenance Policy.

Issues of concern

- Delay in approval of pending projects(2400 km) by MoRD
- Need for adequate and timely fund support.
- Approval of remaining target roads (7500 km) to be given by January 2010.
- GoI should take a decision regarding pending roads with NEA's. A request has been made to GoI.

Thank You